



Republic Of The Philippines
PIKIT WATER DISTRICT
 Pikit, Cotabato
 Cellphone No.: 0922 - 8068859

PROCUREMENT PLANS & PROGRAM FOR THE YEAR 2015
 As of May 31, 2015

PROJECTS	TARGET		STATUS OF IMPLEMENTATION
	AMOUNT	MONTH	
Target Service Connections	1764	January to December	Partially Implemented
Equipment & NSC	259 375.00	January to December	Partially Implemented
Pipe Replacement:			
- Public Market Site	310 870.50	November	Not yet
- M. Manampan St.	78 590.90	February	Fully Implemented
Extension of mainlines:			
- Nat'l Hi-way to Balite Drive to Fort Pikit	370 813.40	May	Not yet
- Brgy. Batulawan 1	37 335.10	March	Fully Implemented
- Brgy. Batulawan 2	32 664.90	April	Not yet
Metering Pump & Accessories	100 000.00	February & August	Partially Implemented
Pumps and Appurtenances	200 000.00	August & October	Not yet
Office Building (1 st part)	1 300 000.00	July to December	Not yet