



Republic Of The Philippines  
**PIKIT WATER DISTRICT**

Pikit, Cotabato  
 Cellphone No.: 0922 - 8068859

**PROCUREMENT PLANS & PROGRAM FOR THE YEAR 2016**  
 As of December 31, 2016

PROJECTS	TARGET		STATUS OF IMPLEMENTATION
	AMOUNT	MONTH	
Target Service Connections	1860	January to December	Fully Implemented
Equipment & NSC	285 312.50	January to December	Fully Implemented
Pipe Replacement: - Public Market Site	310 870.50	November	Not yet
Extension of mainlines: - Nat'l Hi-way to Balite Drive to Fort Pikit - Lower Ladtingan to STI - Brgy. Batulawan 2	75,000 (labor only) 60,000 (labor only) 32,664.90	May March July	Not yet Not yet Fully Implemented
Construction of PS-5 - Drilling of Well  - Pump Station (pumphouse, fence, power line extension, 100mm column pipes, 100mm discharge line, 30hp submersible pump & motor with complete accessories, metering pump, flowmeter, check valve and other fittings/accessories)  - 150mm transmission line (6 km.) with 100 units service connections	2 263 645.00  1 921 879.00  6 814 476.00	April to December	Not yet
Metering Pump & Accessories	100 000.00	February & August	Fully Implemented
Pumps and Appurtenances	150 000.00	August	Fully Implemented
Office Building	2 658 371.44	January to December	Not yet